RECEIVED COOS 53223

MAY 2 3 2005

WATER RESOURCES DEPT
SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

27-14-31
WELL I.D. # L 10848
START CARD # 172297

(1) LAND OWNER Well Number 1056
Name Bandon Dunes
Address 57744 Round Lake Drive
City Bandon State OR Zip 97411

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☒ Other Acid Treat, Surge + Develope Well

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 181' ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
See original well log						

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
+/-280	64	167	1 hr.

Temperature of water 51° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

Bandon Well & Pump Company

(9) LOCATION OF WELL by legal description:
County Coos Latitude Longitude
Township 27 N or S Range 14 E or W WM.
Section 31 NE 1/4 SE 1/4
Tax Lot 400 Lot Block Subdivision
Street Address of Well (or nearest address) End of Randolph W Bandon

(10) STATIC WATER LEVEL:
81 ft. below land surface. Date 5/11/05
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 81

From	To	Estimated Flow Rate	SWL
4.37	gal/FT & DD		

(12) WELL LOG:
Ground Elevation +/-300'

Material	From	To	SWL
Well Originally Drilled 7/24/97			
Sc# 93855 ID # L10848			
Well Production down to +/-80 GPM			
Clean drop pipe. Brush Casing + Screen			
Air lift Scale from hole. Treat			
Screen with acid and Surge			
well. Air lift and Develope			
well and Re install Pump			

Date started 5/11/05 Completed 5/18/05

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1493
Signed Jim Mack Jr MGWC Date 5/19/05

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER