NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

CROOK 1103

WATER WELL REPORT
STATE OF OREGON

(Please type or print)
(Do not write above this line)

RECEIVED MAY 7 1975 STATE ENGINEER SALEM, OREGON

State Well No. 14S/15E-36
State Permit No.

(1) OWNER:
Name Tom Broadwater
Address Rt 1 Box 1397 Prineville Oregon 97754

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from +1 ft. to 37 ft. Gage 1/4
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☒ Yes ☐ No.
Type of perforator used Torch
Size of perforations 6 in. by 1/8 in.
60 perforations from 23 ft. to 37 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test approx 10 gal./min. with 20 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 58 Depth artesian flow encountered — ft.

(9) CONSTRUCTION:
Well seal—Material used Bentonite
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 8 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal — sacks
Number of sacks of bentonite used in well seal 2 sacks
Brand name of bentonite Central Oregon
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? — depth of strata —
Method of sealing strata off —
Was well gravel packed? ☒ Yes ☐ No Size of gravel: 1/4
Gravel placed from 38 ft. to 20 ft.

(10) LOCATION OF WELL:
County Crook Driller's well number
✓ ¼ ✓ ¼ Section 36 T. 14S R. 15E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 20 ft.
Static level 20 ft. below land surface. Date 4/19/75
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing —
Depth drilled 38 ft. Depth of completed well 38 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Sandy Top Soil	0	2	
Brown sand and clay	2	20	20
Sand and gravel	20	38	

Work started 4/18 19 75 Completed 4/20 19 75
Date well drilling machine moved off of well 4/20 19 75

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Darrell Mapher (Drilling Machine Operator) Date 4/21, 19 75
Drilling Machine Operator's License No. 768

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Dick Akins Well Drilling (Person, firm or corporation) (Type or print)
Address P.O. 264 Prineville, Oregon 97754
[Signed] Dick Akins (Water Well Contractor)
Contractor's License No. 260 Date 4/20, 1975

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119