NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

CROO 1389

RECEIVED

WATER WELL REPORT
STATE OF OREGON

(Please type or print)

(Do not write above this line)

OCT 18 1977
WATER RESOURCES DEPT.
SALEM, OREGON

CROO 1389

State Well No. 14S/16E-30

State Permit No.

(1) OWNER:
Name Bill Smith
Address Prineville, OR 97754

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from +1 ft. to 47 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
" approx " " "
Bailer test 20 gal./min. with 8 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 58° Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used NEAT CEMENT
Well sealed from land surface to 28 ft.
Diameter of well bore to bottom of seal 12 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 10 sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Crook Driller's well number
¼ ¼-Section 30 T. 14S R. 16E W.M.
Bearing and distance from section or subdivision corner Lot 5
Knob Hill Subdivision

(11) WATER LEVEL: Completed well.
Depth at which water was first found 48 ft.
Static level 8 ft. below land surface. Date 9-18-77
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 70 ft. Depth of completed well 70 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
SANDY TOP SOIL	0	8	
GRAVEL	8	16	
CLAY BROWN	16	38	
GRAVEL + BROWN SAND	38	50	
CLAY STONE YELLOW	50	70	8

Work started 9-3 1977 Completed 9-18 1977
Date well drilling machine moved off of well 10-16 1977

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] [signature] (Drilling Machine Operator) Date 10-16, 1977
Drilling Machine Operator's License No. 348

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name RON SCANLON WELL DRILLING (Person, firm or corporation) (Type or print)
Address 721 W 2nd St. PRINEVILLE 97754
[Signed] [signature] (Water Well Contractor)
Contractor's License No. 540 Date 10-16, 1977

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119