RECEIVED JAN 11 1988 WATER RESOURCES DEPT SALEM, OREGON

CROO 1560

RECEIVED SEP 21 1988

14S/16E-32ca

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

(1) OWNER:

Owner's Well Number

Name Bill Clements

Address 910 Crest Dr

City Prineville State Or. Zip 97754

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☒ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Depth of Completed Well ft.

Special Standards date of approval

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	25	Cemt	-2	25	7 SACKS
8"	25	90				

How was seal placed? Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other Pumped Via tremie Pipe

Backfill placed from ft. to ft. Material

Gravel placed from 25 ft. to 90 ft. Size of gravel 1/4 Min

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
	6"	+1	90	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method TORCH

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
70	90	1/8	100	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time ½ hr 1 hr
35	71		1 hr

Temperature of water 56° Depth Artesian Flow Found —

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Crook Latitude ' " Longitude ' "

Township 14S N or S, Range 16E E or W, WM.

Section 32 N.E ¼ S.W ¼ Valley View

Tax Lot 2300 Lot Block 5 Subdivision

Street Address of Well (or nearest address) Same

(10) STATIC WATER LEVEL:

70 ft. below land surface. Date 11-1-87

Artesian pressure lb. per square inch. Date

(11) WELL LOG:

Ground elevation

Material	From	To	WB?	SWL
Top Soil	0	4		
Gravel & Clay	4	6		
Gravel	6	14		
Brown Clay	14	72		
w/B Sand	72	88	70'	70'
Black Sticky Clay	88	91		

Date started 11-1-87 Completed 11-2-87

(unbonded) Water Well Constructor Certification:

I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.

Signed Curt Clauson Date 11-4-87

Company Clauson Well Drilling Co. Job No.

9809C 10/85