RECEIVED

CROO 1613

CROO 1613

14S/16E-35ac

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

FEB 22 1988

(1) OWNER:

Well Number: 0046

Name: Van Thompson

Address: 1124 McRae Ct.

City: Prineville State: Or Zip: 97754

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 150 ft.

Explosives used Yes ☐ No ☒ Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	18	Bentonite	0	18	4 sacks
6	18	150	—	—	—	—

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other Tramie pipe

Backfill placed from — ft. to — ft. Material —

Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	55	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) NONE

(7) PERFORATIONS/SCREENS:

☒ Perforations Method Cuttin torch

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
0	55	1/16 x 6	57	—	—	☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
7	90		1 hr.

Temperature of water 56 Depth Artesian Flow Found —

Was a water analysis done? ☐ Yes By whom —

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —

Depth of strata: —

(9) LOCATION OF WELL by legal description:

County Crook Latitude ' " Longitude ' "

Township 14 N or S, Range 16 E or W, WM.

Section 35 SW ¼ NE ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address) 1124 McRae Ct. Prineville, Or. 97754

(10) STATIC WATER LEVEL:

50 ft. below land surface. Date 2-19-88

Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:

Depth at which water was first found

From	To	Estimated Flow Rate	SWL
50	55	4	50
100	101	3	50

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Top Soil	0	3	
Clay	3	10	
Gravel + Clay	10	20	
Brown Clay	20	50	
Sand + Gravel (Water Bearing)	50	55	50
Clay	55	100	50
Sand (Water Bearing	100	101	50
Blue Clay	101	150	50
"Start Card" #3150			

Date started Completed

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 444

Signed Archie Fox Date 2-19-88

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9809C 10/86

CROO 1613

№ 3150

"START CARD"
NOTICE OF BEGINNING OF WELL CONSTRUCTION
(as required by ORS 537.762)

This form must be completed, signed by both the owner (or authorized agent) and constructor, and the original delivered to the Water Resources Department prior to commencement of construction, alteration or abandonment of each well.

Owner's Name and Mailing Address: Van Thompson
1124 McRae Court
Prineville, Ore. 97754

Proposed Commencement Date 2-15-88

Proposed Well Depth 70 ft, Diameter 6", and Use:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

Proposed Well Location: County Crook

Township 14 (N or (S)) Range 16 ((E) or W) Section 35

At least 2 of these must be provided:

1. SW 1/4 of NE 1/4 of above section
2. street address of well location 1124 McRae Ct. Prineville Or
3. tax lot number of well location 4600
4. attach approved map with location identified. (see reverse of this form for approved maps)

We hereby certify that we have read the back of this form, and that to the best of our knowledge the information provided herein is accurate and the well is being properly located from septic tanks and septic drain fields.

x Van Thompson
Owner's Signature

Owner
Title

2/12/88
Date

x Archie Fox
Bonded Water Well Constructor

License No. 344

Company Archie Fox Well Drilling

Note: This is not a Water Right application. The owner is responsible for obtaining a Water Right through the Water Resources Department if required.

Form 537.762 1987

RECEIVED
DATE 2-16-88
WATER MASTER DISTRICT #11
BY SMS

$14.00