STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

RECEIVED
MAR 7 1986
WATER RESOURCES DEPT
SALEM, OREGON

PLEASE TYPE or PRINT IN INK

CR009914

15S/15E-27ca
Record
(for official use only)

(1) OWNER:

Name Ron Raasch
Address P. O. Box 12340
City Reno, NV. 89510 State

(2) TYPE OF WORK (check):

New Well ☐ Deepening ☐ Reconditioning ☒ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air ☒ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Thermal: Withdrawal ☐ Reinjection ☐
Other: Piezometric ☐ Grounding ☐ Test ☐

(5) CASING INSTALLED:

Steel ☐ Plastic ☐
Threaded ☐ Welded ☐
..." Diam. from ... ft. to ... ft. Gauge ...
..." Diam. from ... ft. to ... ft. Gauge ...

LINER INSTALLED:

Steel ☐ Plastic ☐
Threaded ☐ Welded ☐
..." Diam. from ... ft. to ... ft. Gauge ...

(6) PERFORATIONS:

Perforated? ☐ Yes ☐ No
Size of perforations in. by in.
... perforations from ... ft. to ... ft.
... perforations from ... ft. to ... ft.
... perforations from ... ft. to ... ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No
Manufacturer's Name ...
Type ... Model No. ...
Diam. ... Slot Size ... Set from ... ft. to ... ft.
Diam. ... Slot Size ... Set from ... ft. to ... ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☒ Yes ☐ No If yes, by whom? A & H Pump
Yield: 100 gal./min. with 180 ft. drawdown after 3 hrs.
" pumped at 400' " " "
Air test gal./min. with drill stem at ft. hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ... ft.

(9) CONSTRUCTION:

Special standards: Yes ☐ No ☒
Well seal—Material used undisturbed
Well sealed from land surface to ... ft.
Diameter of well bore to bottom of seal ... in.
Diameter of well bore below seal ... in.
Amount of sealing material ... sacks ☐ pounds ☐
How was cement grout placed? ...
Was pump installed? ... Type ... HP ... Depth ... ft.
Was a drive shoe used? ☐ Yes ☒ No Plugs ... Size: location ... ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel: ...
Gravel placed from ... ft. to ... ft.

(10) LOCATION OF WELL by legal description:

County Crook NE ¼ SW ¼ of Section 27 of
Township 15S (Township is North or South), Range 15E (Range is East or West), WM.
Tax Lot ... Lot ... Block ... Subdivision ...
MAILING ADDRESS OF WELL (or nearest address) R.R. #1 Box 315
Prineville OR 97754

(11) WATER LEVEL of COMPLETED WELL:

Depth at which water was first found 717 ft.
Static level 220 ft. below land surface. Date 2/5/86
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 10"
Depth drilled 757 ft. Depth of completed well 757 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Reamed existing well from 8" to 10" from	0	512	
blue course clay	512	717	
multi-color broken rock & gravel - water bearing	717	757	220

Date work started 1/21/86 /completed 2/5/86
Date well drilling machine moved off of well 2/5/86 19

(unbonded) Water Well Constructor Certification (if applicable):

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] [signature] Date 3/3, 19 86

(bonded) Water Well Constructor Certification:

Bond 570 (number) Issued by: Western Surety (Surety Company Name)
On behalf of Crawford Well Drilling (Type or print name of Water Well Constructor)

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

(Signed) [signature] (Water Well Constructor)
(Dated) 3/3/86

NOTICE TO WATER WELL CONSTRUCTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*46866-690