APR 26 1989

CROO 2090

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

WATER RESOURCES DEPT.
SALEM, OREGON

CROO 2090

158/14E/5

(START CARD) # 3174

(1) OWNER:

Well Number: 0066

Name Ben Strickland

Address P.O. Box 113

City Prineville State Ore Zip 97754

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 40 ft.

Explosives used Yes ☐ No ☒ Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	18	Cement	0	18	4 sacks
6	18	40				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other tremie pipe

Backfill placed from — ft. to — ft. Material —

Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	40	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) —

(7) PERFORATIONS/SCREENS:

☒ Perforations Method Cutting torch

☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	40	1/16 x 6	78			☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30	5		1 hr.

Temperature of water 56 Depth Artesian Flow Found —

Was a water analysis done? ☐ Yes By whom —

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —

Depth of strata: —

(9) LOCATION OF WELL by legal description:

County Crook Latitude — ' " Longitude — ' "

Township 15 N or (S) Range 16 (E) or W, WM.

Section 5 — ¼ — ¼

Tax Lot 1500 Lot — Block — Subdivision —

Street Address of Well (or nearest address) 725 Bailey Rd Prineville, Ore

(10) STATIC WATER LEVEL:

18 ft. below land surface. Date 4-14-89

Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:

Depth at which water was first found —

From	To	Estimated Flow Rate	SWL
20	40	30	18

(12) WELL LOG:

Ground elevation —

Material	From	To	SWL
Top soil	0	5	
Sandy Clay	5	20	
Gravel (Water Bearing)	20	40	18

Date started 4-13-89 Completed 4-14-89

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number —

Signed — Date —

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 444

Signed Charles Fox Date 4-24-89

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88

RECEIVED

DATE 4-14-89

WATER MASTER DISTRICT #11

BY GDC

CROO 2090

№ 3174

RECEIVED

APR 20 1989

WATER RESOURCES DEPT.
SALEM, OREGON

"START CARD"

NOTICE OF BEGINNING OF WELL CONSTRUCTION

(as required by ORS 537.762)

This form must be completed, signed by both the owner (or authorized agent) and constructor, and the original delivered to the Water Resources Department prior to commencement of construction, alteration or abandonment of each well.

Owner's Name and Mailing Address: Ben Strickland
P.O. Box 113
Prineville Ore. 97754

Proposed Commencement Date 4-13-89

Proposed Well Depth 40', Diameter 6",

and Use:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

Proposed Well Location: County Crook

Township 15 (N or S) Range 16 (E or W) Section 5

At least 2 of these must be provided:

1. ____ 1/4 of ____ 1/4 of above section
2. street address of well location 725 Bailey Rd. Prineville
3. tax lot number of well location 1500
4. attach approved map with location identified.
(see reverse of this form for approved maps)

We hereby certify that we have read the back of this form, and that to the best of our knowledge the information provided herein is accurate and the well is being properly located from septic tanks and septic drain fields.

x Ben H. Strickland
Owner's Signature

owner
Title

4-13-89
Date

x Orville Fox
Bonded Water Well Constructor

License No. 244

Company Orville Fox Well Drilling

Note: This is not a Water Right application. The owner is responsible for obtaining a Water Right through the Water Resources Department if required.

Form 537.762 1987