STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

CROO 2092

RECEIVED

SEP - 7 1988

WATER RESOURCES DEPT.
SALEM, OREGON

15s/16E/5 CC

(START CARD) #

(1) OWNER:

Name Otto Oil Well Number:

Address 795 S. Holly

City Prineville State OR Zip 97754

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 30' ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	18	Cement	-3	18	8 SACKS
6"	18	30				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other Poured thru tremie pipe

Backfill placed from ft. to ft. Material

Gravel placed from 18 ft. to 30 ft. Size of gravel 1/4 min

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	30	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method Torch

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	30	18	50			☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
25	10'		1 hr.

Temperature of water 56° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Crook Latitude Longitude

Township 15 N or S, Range 16E E or W, WM.

Section 5 S.W. ¼ S.W. ¼

Tax Lot 2200 Lot 1 Block 3 Subdivision

Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL:

9 ft. below land surface. Date 8-16-88

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 16'

From	To	Estimated Flow Rate	SWL
16'	22	5 gpm	9'
22	30	25 gpm	9'

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Top Soil	0	7	
Gravel & Clay	7	9	
Tan Clay	9	16	
w/b Gravel	16	22	9'
w/b Coarse Sand	22	30	9'

Date started 8-16-88 Completed 8-16-88

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 741

Signed Curt Clausen Date 8-16-88

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88