NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

CROO 2103

State Well No. 15S/16E-5ba
State Permit No.

(1) OWNER:
Name Parks & Recreation Dept.
Address Prineville, OR 97754

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☒
8" Diam. from 0 ft. to 28 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☒ Yes ☐ No.
Type of perforator used Cutting Torch
Size of perforations 1/8 in. by 6 in.
200 perforations from 20 ft. to 28 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom? Driller
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Driller test 100 gal./min. with 10 ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 18 ft.
Diameter of well bore to bottom of seal 12 in.
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 16 sacks
How was cement grout placed? Placed from bottom up
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Crook Driller's well number 180
NE ¼ NW ¼ Section 5 T. 16E R. 15S W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 18 ft.
Static level 8 ft. below land surface. Date 4-11-80
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 8
Depth drilled 33 ft. Depth of completed well 28 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top Soil	0	1	
Sand & Gravel & Clay - Brown	1	12	
Clay - Brown - Sandy	12	18	
Gravel & Sand - Brown (Water Bearing)	18	28	8
Sand & Clay - Black	28	33	

RECEIVED
MAY 1 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started 3-20 1980 Completed 4-24 1980
Date well drilling machine moved off of well 3-22 1980

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] (Drilling Machine Operator) Date 4-28, 1980
Drilling Machine Operator's License No. 1075

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Rod's Well Drilling, Inc. (Person, firm or corporation) (Type or print)
Address PO Box 351, Prineville, OR 97754
[Signed] (Water Well Contractor)
Contractor's License No. 663 Date 4-28, 1980

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119