NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED JUL 21 1966 STATE ENGINEER SALEM, OREGON

CROO 2110

WATER WELL REPORT
STATE OF OREGON (Please type or print)

State Well No. 15/16-5

State Permit No. .....

(1) OWNER:
Name Crook County Sch Dist
Address Prineville Ore,

(2) LOCATION OF WELL:
County Crook Driller's well number
¼ ¼ Section 15 T. 16 R. 15 W.M.
Bearing and distance from section or subdivision corner

(3) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☒ Other ☐ Fire

(5) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(6) CASING INSTALLED:
Threaded ☐ Welded ☒
12" Diam. from 0 ft. to 50 ft. Gage 250
..." Diam. from ... ft. to ... ft. Gage ...
..." Diam. from ... ft. to ... ft. Gage ...

(7) PERFORATIONS:
Perforated? ☒ Yes ☐ No
Type of perforator used Acetylene Cut
Size of perforations 3/8 in. by 6 in.
200 perforations from 50 ft. to 22 ft.
... perforations from ... ft. to ... ft.
... perforations from ... ft. to ... ft.
... perforations from ... ft. to ... ft.
... perforations from ... ft. to ... ft.

(8) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name ...
Type ... Model No. ...
Diam. ... Slot size ... Set from ... ft. to ... ft.
Diam. ... Slot size ... Set from ... ft. to ... ft.

(9) CONSTRUCTION:
Well seal—Material used in seal Please see note
Depth of seal ... ft. Was a packer used? ...
Diameter of well bore to bottom of seal 16 in.
Were any loose strata cemented off? ☐ Yes ☐ No Depth ...
Was a drive shoe used? ☐ Yes ☒ No
Was well gravel packed? ☐ Yes ☐ No Size of gravel: ...
Gravel placed from ... ft. to ... ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off

(10) WATER LEVELS:
Static level 7 ft. below land surface Date 5/15/64
Artesian pressure None lbs. per square inch Date

(11) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom? Fire Dept
Yield: 400 gal./min. with 10 ft. drawdown after 1 hrs.
" " " "
" " " "
Bailer test ... gal./min. with ... ft. drawdown after ... hrs.
Artesian flow None g.p.m. Date
Temperature of water 51 Was a chemical analysis made? ☐ Yes ☒ No

(12) WELL LOG:
Diameter of well below casing ...
Depth drilled 50 ft. Depth of completed well 50 ft.
Formation: *Describe by color, character, size of material and structure, and show thickness of aquifers and the kind and nature of the material in each stratum penetrated, with at least one entry for each change of formation.*

MATERIAL	FROM	TO
Sandy topsoil	0	3
Small gravel	3	7
Hardpan Clay	7	11
Light Blue Clay and water	11	16
Blue Clay, Black sand & Water	16	50

School board refused to grout top 20 ft as it would stop some of the water. I advised them to contact your office about same. Enlarged hole was drilled but filled with gravel By Owners.

Work started 3/3 1964 Completed 3/13 1964
Date well drilling machine moved off of well 3/13 1964

(13) PUMP:
Manufacturer's Name ...
Type: ... H.P. ...

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME Brandt Drilling Co. (Person, firm or corporation) (Type or print)
Address 675 Crestview Rd,
Drilling Machine Operator's License No. 189
[Signed] O H Brandt (Water Well Contractor)
Contractor's License No. 283 Date 6/10, 1966

(USE ADDITIONAL SHEETS IF NECESSARY)