RECEIVED

OCT 19 1987

WATER RESOURCES DEPT.
SALEM, OREGON

CROO 2139

15S/16E-6aa

STATE OF OREGON

WATER WELL REPORT
(as required by ORS 537.765)

(1) OWNER:
Name Les Sundet
Owner's Well Number
Address 326 E. 2nd
City Prineville State OR. Zip 97754

(2) TYPE OF WORK:
☐ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☒ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Depth of Completed Well 30 ft.
Special Standards date of approval —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	18	Cem.	-3	18	5 SACKS

How was seal placed? Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other POURED THRU TREMIE PIPE

Backfill placed from ___ ft. to ___ ft. Material ___
Gravel placed from 18 ft. to 30 ft. Size of gravel 1/4 MIN

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	30	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) ___

(7) PERFORATIONS/SCREENS:
☒ Perforations Method TORCH
☐ Screens Type ___ Material ___

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	30	1/8	50	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
30	20		1 hr

Temperature of water 56° Depth Artesian Flow Found ___
Was a water analysis done? ☐ Yes By whom ___
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other ___
Depth of strata: ___

(9) LOCATION OF WELL by legal description:
County CROOK Latitude ' " Longitude ' "
Township 15S N or S, Range 16E E or W, WM.
Section 6 N.E ¼ N.E ¼
Tax Lot 14002 Lot 14/631 Block ___ Subdivision ___
Street Address of Well (or nearest address) SAME

(10) STATIC WATER LEVEL:
8 ft. below land surface. Date 8-29-87
Artesian pressure ___ lb. per square inch. Date ___

(11) WELL LOG:
Ground elevation ___

Material	From	To	WB?	SWL
Top Soil	0	14		
COARSE SAND	14	26	8	8'
FINE SILTY CLAY	26	30	"	"

Date started 8-29-87 Completed 8-29-87

(unbonded) Water Well Constructor Certification:

I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed ___ Date ___

(bonded) Water Well Constructor Certification:

I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.

Signed Curt Clausen Date 8-29-87
Company Clausen Well Drilling Co. Job No. —

9809C 10/85