WATER WELL REPORT
STATE OF OREGON

CROO 2160

RECEIVED
AUG 16 1982
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 15S/16E-6dA

State Permit No.

(1) OWNER:
Name Assembly of God Church
Address 835 South Main
City Prineville, Oregon 97754 State

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☐ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☒ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐
Thermal: ☐ Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED:
Steel ☒ Plastic ☐
Threaded ☐ Welded ☒
6 " Diam. from +1 ft. to 33 ft. Gauge 250
" Diam. from ft. to ft. Gauge

LINER INSTALLED:
" Diam. from ft. to ft. Gauge

(6) PERFORATIONS:
Perforated? ☒ Yes ☐ No
Type of perforator used Torch
Size of perforations 1/16 in. by 6 in.
150 perforations from 18 ft. to 30 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot Size Set from ft. to ft.
Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Air test gal./min. with drill stem at ft. hrs.
Bailer test 15 gal./min. with 10 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 53° Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Special standards: Yes ☐ No ☒
Well seal—Material used Portland Cement
Well sealed from land surface to 18 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 18 sacks
How was cement grout placed? Pumped
Was pump installed? No Type HP Depth ft.
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☒ Yes ☐ No Size of gravel: Pea.
Gravel placed from 18 ft. to 33 ft.

(10) LOCATION OF WELL:
County Crook Driller's well number 291
NE ¼ SE ¼ Section 6 T. 15S R. 16E W.M.
Tax Lot # Lot Blk Subdivision
Address at well location:

(11) WATER LEVEL: Completed well.
Depth at which water was first found 7 ft.
Static level 7 ft. below land surface. Date 7-20-82
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 6
Depth drilled 33 ft. Depth of completed well 33 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Sandy Top Soil	0	2	
Brown Sand	2	10	
Gravel	10	20	
Black Sand	20	33	

Work started 7-19 1982 Completed 7-20 1982
Date well drilling machine moved off of well 7-21 1982

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] (Drilling Machine Operator) Date 7-21, 1982
Drilling Machine Operator's License No. 1417

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name MAPHET WELL DRILLING (Person, firm or corporation) (Type or print)
Address P.O. 500 Davis Road PRINEVILLE, OREGON 97754
[Signed] (Water Well Contractor)
Contractor's License No. 584 Date 7-21, 1982

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

SP*12658-690