WATER WELL REPORT
STATE OF OREGON

RECEIVED
SEP 02 1981
WATER RESOURCES DEPT
SALEM, OREGON

CROO 2152

State Well No. 15S/16E-6da
State Permit No.

(1) OWNER:
Name H.D. Rogers
Address 875 Juniper
City Prineville State OR

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☐ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☒ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐
Thermal: Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED: Steel ☒ Plastic ☐
Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 70 ft. Gauge .250
" Diam. from ft. to ft. Gauge

LINER INSTALLED:
" Diam. from ft. to ft. Gauge

(6) PERFORATIONS: Perforated? ☒ Yes ☐ No
Type of perforator used Cutting Torch
Size of perforations 1/8 in. by 8 in.
200 perforations from 50 ft. to 70 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot Size Set from ft. to ft.
Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Air test gal./min. with drill stem at ft. hrs.
Bailer test 11 gal./min. with 0 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION: Special standards: Yes ☐ No ☒
Well seal—Material used Cement
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 12 in.
Diameter of well bore below seal 12 in.
Number of sacks of cement used in well seal 10 sacks
How was cement grout placed? Mixed with water & placed from bottom up
Was pump installed? No Type HP Depth ft.
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☒ Yes ☐ No Size of gravel: Pea
Gravel placed from 20 ft. to 60 ft.

(10) LOCATION OF WELL:
County Crook Driller's well number
NE ¼ SE ¼ Section 6 T. 15S R. 16E W.M.
Tax Lot # Lot Blk Subdivision
Address at well location:

(11) WATER LEVEL: Completed well.
Depth at which water was first found 65 ft.
Static level 30 ft. below land surface. Date 8-23-81
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 70 ft. Depth of completed well 70 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top Soil	0	1	
Clay-Brown	1	3	
Clay & Gravel-Brown	3	12	
Clay-Blue	12	65	
Sand-Blue	65	68	30
Clay-Blue	68	70	

Work started 8-19 19 81 Completed 8-23 19 81
Date well drilling machine moved off of well 8-23 19 81

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] [illegible] Date 8-31, 1981
(Drilling Machine Operator)
Drilling Machine Operator's License No. 1075

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Rod's Well Drilling Inc. (Person, firm or corporation) (Type or print)
Address P.O. Box 351 Prineville, OR
[Signed] [illegible]
(Water Well Contractor)
Contractor's License No. 663 Date 8-31, 1981

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*12658-690