RECEIVED

APR 29 1988

WATER RESOURCES DEPT.
SALEM, OREGON

CROO 2391

15s/17E-5

STATE OF OREGON

WATER WELL REPORT
(as required by ORS 537.765)

(1) OWNER:
Owner's Well Number:
Name ZANE CARPENTER
Address 395 LOPER AVE,
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK:
[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD:
[ ] Rotary Air [ ] Rotary Mud [X] Cable [ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:
Depth of Completed Well 84 ft.
Special Standards date of approval —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	20	CEMT	-3	18	5 SACKS
8	20	70				
6	70	84				

How was seal placed? Method [ ] A [ ] B [ ] C [ ] D [ ] E
[ ] Other POURED THRU TREMIE PIPE
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+3	80	.250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
[X] Perforations Method TORCH
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						[ ]	[ ]
65	80	1/8	75			[X]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[X] Pump [X] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
			½ hr
15	70'		1 hr
15	72'		5 hrs

Temperature of water 55° Depth Artesian Flow Found —
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County CROOK Latitude ' " Longitude ' "
Township 15S N or S, Range 17E E or W, WM.
Section 5 ¼ ¼
Tax Lot 204 Lot — Block — Subdivision
Street Address of Well (or nearest address) HC-69
PRINEVILLE, ORE.

(10) STATIC WATER LEVEL:
56 ft. below land surface. Date 4-22-88
Artesian pressure — lb. per square inch. Date

(11) WELL LOG:
Ground elevation

Material	From	To	WB?	SWL
Top Soil	0	2		
Yellow Clay	2	27		
Red Clay	27	55		
Boulders & Clay	55	64		
Broken Rock w/B	64	78	w/B	56'
Hard Grey Rock	78	84		

Date started 4-19-88 Completed 4-22-88

(unbonded) Water Well Constructor Certification:

I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.

Signed Curt Clauson Date 4-22-88

Company Clauson Well Drilling Co. Job No. 2589

9809C 10/85