#11

CR00 276

15S/16E/5dd

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

(START CARD) # 20785

(1) OWNER:

Well Number:

Name EdNA SeAVEY

Address 1210 Combs Flat Rd.

City PRINeville, State OR. Zip 97754

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 50' ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	18	Cement	0	18	8 SACKS
8"	18	32				
6"	32	50				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other Pumped Via Tremie Pipe

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	50	.250	☐	☐	☐	☐
					☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method FACTORY

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
30	50	1/8	300	6"		☐	☐
						☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30	10		1 hr.

Temperature of water 56° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County CROOK Latitude ' " Longitude ' "

Township 15S N or S, Range 16E E or W, WM.

Section 5 S.E ¼ S.E. ¼

Tax Lot 500 Lot Block Subdivision

Street Address of Well (or nearest address) SAME

(10) STATIC WATER LEVEL:

26' ft. below land surface. Date 4-5-91

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found

From	To	Estimated Flow Rate	SWL
26'	50'	30	26

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Top Soil	0	6	
Brown Clay	6	26	26'
Sand & Gravel	26	50	"

RECEIVED

JUN 14 1991

WATER RESOURCES DEPT.

SALEM, OREGON

Date started 4-4-91 Completed 4-5-91

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 741

Signed Curt Clausen Date 5-17-91

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88