NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT
SALEM, OREGON 97310
within 30 days from the date of well completion.

CROO 2767

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED FEB 10 1981 WATER RESOURCES DEPT SALEM, OREGON

State Well No. 17S-15E-30 c G
State Dept No.

(1) OWNER:
Name Wayne R. Singhose
Address 62500 County Line Rd Bend, Oregon 97701

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☐ Jetted ☐
Dug ☒ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☐
8" Diam. from 2' above ground ft. to 20 ft. Gage
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☒ Yes ☐ No.
Type of perforator used
Size of perforations 2" in. by 2" in.
120 perforations from 12 ft. to 20 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" See attached sheet " "
" " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Bentonite Clay
Well sealed from land surface to 12' ft.
Diameter of well bore to bottom of seal 48 in.
Diameter of well bore below seal 48 in.
Number of sacks of cement used in well seal — sacks
How was cement grout placed? —
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? Irrigation depth of strata 12'
Method of sealing strata off —
Was well gravel packed? ☐ Yes ☒ No Size of gravel: Drainseed
Gravel placed from 12' ft. to 20 ft.

(10) LOCATION OF WELL: Well #2
County Crook Driller's well number Self
NW ¼ SW ¼ Section 30 T. 17S R. 15E W.M.
Bearing and distance from section or subdivision corner 2600' N and 500 Feet East from the SW Corner of Section 30

(11) WATER LEVEL: Completed well.
Depth at which water was first found 8' ft.
Static level 8' ft. below land surface. Date 1-26-81
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing -0-
Depth drilled ft. Depth of completed well 20 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
sand and pumice	0'	12'	8'
sand and gravel	12'	19'	8'
clay and sand	19'	20'	8'

Work started 1-26 1981 Completed 1-26 1981
Date well drilling machine moved off of well 1-26 1981

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Self (Drilling Machine Operator) Date 2-5, 1981
Drilling Machine Operator's License No.

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Wayne R. Singhose (Person, firm or corporation) (Type or print)
Address 62500 County Line Rd Bend
[Signed] Wayne R. Singhose (Water Well Contractor)
Contractor's License No. Date 2-5, 1981

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-118

December 18, 1981

RECEIVED
DEC 23 1981
WATER RESOURCES DEPT
SALEM, OREGON

Mr. A. M. Petska
Water Resources Department
Mill Creek Office Park
555 13th St. NE
Salem. Oregon 97310

Dear Mr. Petska:

RE: Well Log

In November of 1980, we filed an application for water rights. Our application was filed and assigned number G-10003. In our water well report we did not complete the well test at that time of construction. As of now, these tests have been completed. They are as followes:

WELL # 1: A well pump test was made with a yield of 225 gallons per minute with a draw down of seven feet after 24 hours.

WELL # 2: A well pump test was made with a yield of 250 gallons per minute with a draw down of eight feet after 24 hours.

WELL # 3: A well pump test was made with a yield of 150 gallons per minute, with a draw down of eight feet after 24 hours.

WELL #4: A well pump test was made with a yield of 300 gallons per minute with a draw down of seven feet.

I hope this is the information that is needed to complete the necessary well log. Thankyou for your patience.

Sincerely,

Wayne P. Singhose

Wayne P. Singhose
62500 County Line Rd.
Bend, Oregon 97701

Reference File Number G-10003