#11

Corr by WRD staff

CR00 277

14S 16E 32

14S 15E 6 Cd

STATE OF OREGON
**WATER WELL REPORT**
(as required by ORS 537.765)

(START CARD) # 20795 (18)

**(1) OWNER:** Well Number:
Name WALTER ROELLE
Address P.O. BOX B
City PRINEVILLE State OR. Zip 97754

**(2) TYPE OF WORK:**
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

**(3) DRILL METHOD**
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

**(4) PROPOSED USE:**
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

**(5) BORE HOLE CONSTRUCTION:**
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 40' ft.
Explosives used Yes ☐ No ☒ Type Amount

| HOLE Diameter | From | To | SEAL Material | From | To | Amount sacks or pounds |
|---|---|---|---|---|---|---|
| 10" | 0 | 18 | Cement | 0 | 18 | 7 SACK |
| 6" | 18 | 40 | | | | |

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Pumped Via Tremie Pipe
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

**(6) CASING/LINER:**

| | Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|---|---|---|---|---|---|---|---|---|
| Casing: | 6" | +1 | 40 | .250 | ☒ | ☐ | ☒ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| Liner: | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |

Final location of shoe(s)

**(7) PERFORATIONS/SCREENS:**
☒ Perforations Method TORCH
☐ Screens Type Material

| From | To | Slot size | Number | Diameter | Tele/pipe size | Casing | Liner |
|---|---|---|---|---|---|---|---|
| 20 | 40 | 1/8 | 200 | 6" | | ☒ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |

**(8) WELL TESTS: Minimum testing time is 1 hour**
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time |
|---|---|---|---|
| 20 | 10 | | 1 hr. |
| | | | |
| | | | |

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

**(9) LOCATION OF WELL by legal description:**
County CROOK Latitude ' " Longitude ' "
Township 14S N or S, Range 15E E or W, WM.
Section 6 S.E. ¼ S.W. ¼
Tax Lot 6117 Lot Block Subdivision
Street Address of Well (or nearest address) 775 N. OREGON PRINEVILLE, OR.

**(10) STATIC WATER LEVEL:**
17 ft. below land surface. Date 5-10-91
Artesian pressure lb. per square inch. Date

**(11) WATER BEARING ZONES:**
Depth at which water was first found 20'

| From | To | Estimated Flow Rate | SWL |
|---|---|---|---|
| 20 | 40 | 20 | 17 |
| | | | |
| | | | |
| | | | |

**(12) WELL LOG:** Ground elevation

| Material | From | To | SWL |
|---|---|---|---|
| Top Soil | 0 | 12 | |
| Brown Clay | 12 | 17 | 17 |
| W/B Gravel | 17 | 40 | " |

RECEIVED
JUN 14 1991
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 5-9-91 Completed 5-10-91

**(unbonded) Water Well Constructor Certification:**
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

**(bonded) Water Well Constructor Certification:**
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 741
Signed Curt Clawson Date 6-1-91

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88