#11

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

CR00 292

15S/16E/5

(START CARD) # 23170

(1) OWNER:

Well Number: 567

Name BILL SIMMONS

Address PO BOX 400

City PRINEVILLE State ORE Zip 97754

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 38½ ft.

Explosives used Yes ☐ No ☒ Type ____ Amount ____

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	30	BENTONITE	0	18½	22
6	30	40				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☐ Other

Backfill placed from ____ ft. to ____ ft. Material ____

Gravel placed from ____ ft. to ____ ft. Size of gravel ____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1½	38½	¼	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐

Final location of shoe(s) ____

(7) PERFORATIONS/SCREENS:

☒ Perforations Method TORCH

☐ Screens Type ____ Material ____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	38½	6 x ⅛	125	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40	NO		1 hr.

Temperature of water 53° Depth Artesian Flow Found ____

Was a water analysis done? ☐ Yes By whom ____

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other ____

Depth of strata: ____

(9) LOCATION OF WELL by legal description:

County CROOK Latitude ____ Longitude ____

Township 15 N or S. Range 16 E or W, WM.

Section 5 D ¼ D ¼

Tax Lot 3502 Lot ____ Block ____ Subdivision ____

Street Address of Well (or nearest address) ____

(10) STATIC WATER LEVEL:

19 ft. below land surface. Date 2-28-91

Artesian pressure ____ lb. per square inch. Date ____

(11) WATER BEARING ZONES:

Depth at which water was first found 28

From	To	Estimated Flow Rate	SWL
28	40	40	19

(12) WELL LOG:

Ground elevation ____

Material	From	To	SWL
TOP SOIL	0	1	
SANDY CLAY	1	28	
GRAVEL	28	40	

RECEIVED

JUL 24 1991

WATER RESOURCES DEPT.

SALEM, OREGON

Date started 2-26-91 Completed 2-28-91

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number ____

Signed ____ Date ____

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 584

Signed Darrell Mayfield Date 3-1-91

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88