STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

RECEIVED
OCT 19 1987
WATER RESOURCES DEPT
SALEM, OREGON

CROO 2944

15S/16E-6aa

(1) OWNER:

Owner's Well Number:

Name Les Sundet

Address 326 E. 2nd.

City Prineville, State Or. Zip 97754

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☒ Thermal ☐ Injection ☐ Other HEAT Pump

(5) BORE HOLE CONSTRUCTION:

Depth of Completed Well 30 ft.

Special Standards date of approval —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	18	Com.	-3	18	4 SACKS

How was seal placed? Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other POURED THRU TREMIE PIPE

Backfill placed from ft. to ft. Material

Gravel placed from 30 ft. to 18 ft. Size of gravel 1/4 MIN

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	30	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method TORCH

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	30	1/8	50	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
30	22		1 hr

Temperature of water 56° Depth Artesian Flow Found —

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County CROOK Latitude ' " Longitude ' "

Township 15S N or S, Range 16E E or W, WM.

Section 6 NE 1/4 NE 1/4

Tax Lot 1400 2 Lot 1400 31 Block Subdivision

Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL:

8 ft. below land surface. Date 8-28-87

Artesian pressure — lb. per square inch. Date

(11) WELL LOG:

Ground elevation 2650

Material	From	To	WB?	SWL
Top Soil	0	14		
COARSE SAND	14	28	8'	8'
FINE SILTY CLAY	28	30	"	"

Date started 8-28-87 Completed 8-28-87

(unbonded) Water Well Constructor Certification:

I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.

Signed Curt Clawson Date 8-29-87

Company Clawson Well Drilling Co. Job No. —

9809C 10/85