RECEIVED

STATE OF OREGON JAN 10 1994

WATER WELL REPORT

(as required by ORS 537.765) WATER RESOURCES DEPT. SALEM, OREGON

Crook 2978

15/16E/5bb

(START CARD) # 54063

(1) OWNER:

Well Number 0262

Name Soroptimist Charitable Trust

Address 280 N. Belknap

City Prineville State Or. Zip 97754

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☒ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 235 ft.

Explosives used ☐ Yes ☒ No Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	20	Cement	0	20	25 sack
6	20	235				
6	235	290				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☐ Other

Backfill placed from — ft. to — ft. Material —

Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	4	235	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) NONE

(7) PERFORATIONS/SCREENS:

☒ Perforations Method Cutting Torch & Mill

☐ Screens Type — Material Knife

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	34	1/16 x 6	50			☒	☐
						☐	☐
225	235	1/16 x 6	65			☒	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
60	15		1 hr.

Temperature of Water 56 Depth Artesian Flow Found —

Was a water analysis done? ☐ Yes By whom —

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —

Depth of strata: —

(9) LOCATION OF WELL by legal description:

County Crook Latitude — Longitude —

Township 15 N or S Range 16 E or W. WM.

Section 5 BB NW 1/4 NW 1/4

Tax Lot 4001 Lot — Block — Subdivision —

Street Address of Well (or nearest address) 280 N. Belknap Prineville, Or. 97754

(10) STATIC WATER LEVEL:

12 ft. below land surface. Date 12-28-93

Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:

Depth at which water was first found 20'

From	To	Estimated Flow Rate	SWL
20	35	100 GPM	12'

(12) WELL LOG:

Ground elevation —

Material	From	To	SWL
Top Soil	0	3	
Brown Clay	3	18	
Gravel	18	35	12
Soft Clay	35	225	12
Gravel + Clay	225	235	12
Green Clay	235	290	12

RECEIVED
FEB - 4 1994
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 12-20-93 Completed 12-28-93

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number —

Signed — Date —

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 444

Signed Charlie Fox Date 12-28-93

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91