RECEIVED
JAN 10 1994
WATER RESOURCES DEPT
SALEM, OREGON

Crook 2979

RECEIVED
MAR - 7 1994
WATER RESOURCES DEPT
SALEM, OREGON

15S/16E/5bb

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 54064

(1) OWNER: Well Number 0263
Name Soroptimist Charitable Trust
Address 280 N. Belknap
City Prineville State Or. Zip 97754

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☒ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 40 ft.
Explosives used ☐ Yes ☒ No Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	20	Cement	0	20	23 Sacks
6	20	40				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	40	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) NONE

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Cutting torch
☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	40	1/16 x 6	100			☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
50	12		1 hr.

Temperature of Water 56 Depth Artesian Flow Found —
Was a water analysis done? ☐ Yes By whom —
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —
Depth of strata: —

(9) LOCATION OF WELL by legal description:
County Crook Latitude — Longitude —
Township 15 N or S Range 16 E or W. WM.
Section 5BB NW ¼ NW ¼
Tax Lot 4001 Lot — Block — Subdivision —
Street Address of Well (or nearest address) 180 N. Belknap Prineville, Or. 97754

(10) STATIC WATER LEVEL:
12 ft. below land surface. Date 12-30-93
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 20

From	To	Estimated Flow Rate	SWL
20	40	50 GPM	12

(12) WELL LOG:
Ground elevation —

Material	From	To	SWL
Top Soil	0	4	
Brown Clay	4	20	
Gravel	20	30	12
Sandy Clay	30	40	12

RECEIVED
FEB - 4 1994
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 12/28/93 Completed 12/30/93

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number —
Signed — Date —

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief. WWC Number 444
Signed Charles Fox Date 12-30-93

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91