STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

CROO 2987

RECEIVED

FEB 14 1994

WATER RESOURCES DEPT.
SALEM, OREGON

15S/16E/5dd

61585

(START CARD) #61587

(1) OWNER:

Well Number # 1

Name Willard McIntyre

Address 740 S. Fairview

City Prineville State Or Zip 97754

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 40 ft.

Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	20	bentonite	0	20	15 sacks
6"	20	40				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other - poured dry

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	40	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method torch

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	40	1/8	200	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20gpm	5'	-0-	1 hr.

Temperature of Water 56 Depth Artesian Flow Found -0-

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Crook Latitude Longitude

Township 15S N or S. Range 16 E E or W. WM.

Section 5 SE ¼ SE ¼

Tax Lot 3800 Lot Block Subdivision

Street Address of Well (or nearest address) 740 S Fairview Prineville, Or. 97754

(10) STATIC WATER LEVEL:

12' ft. below land surface. Date 2-1-94

Artesian pressure -0- lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 18'

From	To	Estimated Flow Rate	SWL
18	35	20 gpm	12

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
top soil	0	4	
brown clay (sticky)	4	18	
gravel& sands	18	35	12
fine black sand	35	40	"

Date started 1-28-94 Completed 1-31-94

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Bill [illegible] WWC Number 1555

Date 2/7/94

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 741

Signed Curt Clarno Date 2-5-94

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91