APR -4 1990

WATER RESOURCES DEPT.
SALEM, OREGON

CR00 003 (START CARD) # 17/60

15s/16E/6aa

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(1) OWNER:
Well Number: 0101

Name First Interstate Bank of Oregon

Address 1300 S.W. 5th - P.O. Box 3131

City Portland State OR Zip 97208

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☒ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 40 ft.

Explosives used Yes ☐ No ☒ Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	40	Cement	0	18	5 sacks

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other Tremie Pipe

Backfill placed from 18 ft. to 40 ft. Material Gravel

Gravel placed from 18 ft. to 40 ft. Size of gravel 3/4 minus

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	40	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) NONE

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Cutting torch

☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	40	1/4 x 6	100	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
45	15		1 hr.

Temperature of water 56 Depth Artesian Flow Found —

Was a water analysis done? ☐ Yes By whom —

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —

Depth of strata: —

(9) LOCATION OF WELL by legal description:
County Crook Latitude — Longitude —

Township 15 N or S Range 16 E or W, WM.

Section 6 NE ¼ NE ¼

Tax Lot 4589 Lot — Block — Subdivision —

Street Address of Well (or nearest address) 220 W Third St. Prineville, OR 97754

(10) STATIC WATER LEVEL:
15 ft. below land surface. Date 3-5-90

Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 18'

From	To	Estimated Flow Rate	SWL
18	40	45	15'

(12) WELL LOG:
Ground elevation —

Material	From	To	SWL
Top Soil	0	2	
Clay	2	18	
Gravel (W.B.)	18	30	15
Sand (W.B.)	30	40	15

Date started 3-5-90 Completed 3-6-90

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number —

Signed — Date —

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 444

Signed Charles Fox Date 4-1-90

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88