CROO 3015

JUL - 5 1994

WATER RESOURCES DEPT.
SALEM, OREGON

15S/16E/5bd

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Well # 0184 2-3-93 34412

(START CARD) # 54082

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 0280

Name Vester Coopa
Address 382 S Holly
City Prineville State Or. Zip 97754

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 37 ft.
Explosives used ☐ Yes ☒ No Type — Amount —

HOLE Diameter	From	To	Material	SEAL From	To	Sacks or pounds
Allready drilled and sealed						
5	30	37	—	—	—	—

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other Allreadly sealed
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	Allready Cased to 30 ft			.250	☒	☐	☒	☐
Liner:	5"	-5	12	.258	☒	☐	☒	☐
	5"	12	32	.188	☒	☐	☒	☐
	5"	32	37	.258	☒	☐	☒	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method sawed
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
12	32	1/8x3	120	5		☐	☒

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
75	10		1 hr.

Temperature of water 56 Depth Artesian Flow Found —
Was a water analysis done? ☐ Yes By whom —
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 15 N or S Range 16 E or W. WM.
Section 5 BD S.E. 1/4 - NW 1/4
Tax Lot 6500 Lot Block Subdivision
Street Address of Well (or nearest address) 382 S Holly
Prineville, Or. 97754

(10) STATIC WATER LEVEL:
6 ft. below land surface. Date 6-28-94
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found —

From	To	Estimated Flow Rate	SWL
20	32	75	6

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Allready drilled to 30 ft			
gravel	30	32	6
sandy	32	37	6

Date started 6-27-94 Completed 6-29-94

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 444
Signed Archie Fox Date 6-29-94

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER