CR00 3110

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

RECEIVED
NOV - 4 1994
WATER RESOURCES DEPT.
SALEM, OREGON

DR 7557 16E / 5ac
DEC 23 1994
WATER RESOURCES DEPT
SALEM, OREGON

(START CARD) # 405160

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number
Name JO FORRESTER
Address 785 S HOLLY ST.
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 34 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	30	BENTONITE	0	18	49 SACKS
6"	30	34				6 - HOLE PLUG
						43 - GRANULAR

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other POURED DOWN DRY
Backfill placed from ~~18~~ ft. to 30 ft. Material
Gravel placed from 18 ft. to 30 ft. Size of gravel 1/2 - R

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	-34	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4 1/2"	-2	32		☐	☒	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) -34'

(7) PERFORATIONS/SCREENS:
☒ Perforations Method TORCH CUT / PVC-SAW CUT
☒ Screens Type Material STEEL / PVC

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	30	40	32	6		☒	☐
2	32	.020	1000	4 1/2		☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
15	5'	25'	1 hr.

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County CROOK Latitude Longitude
Township 15 N or S Range 16 E or W. WM.
Section 5 BA SW 1/4 NE 1/4
Tax Lot 2100 Lot Block Subdivision
Street Address of Well (or nearest address) 785 S HOLLY ST

(10) STATIC WATER LEVEL:
8 ft. below land surface. Date 10-19-94
Artesian pressure 0 lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 17'

From	To	Estimated Flow Rate	SWL
17'	23'	10 GPM	8

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
SANDY LOAM	0	3	
CLAYS & GRAVELS	3	17	
SILTY SANDS	17	23	8
CLAYS & GRAVELS	23	34	

Date started 10-19-94 Completed 10-30-94

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number 1556
Signed David Sartelle Date 11-2-94

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1655
Signed Bill Date 11/2/94

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER