STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

CROO 3245

RECEIVED
SEP - 5 1995
WATER RESOURCES DEPT.
SALEM, OREGON

15 S / 16 E / 5 C B
(START CARD) # 84501

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number
Name Mary M Phillips
Address 73-1397 Hikimoe
City Kilua-Kona State Hawii Zip 96740

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 29 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	20	Hole Plug	0	20	15 sacks
6"	20	30				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other poured - Dry
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	29	250	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Torch
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
23	29	1/8"x1"	100	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	4 ft		1 hr.

Temperature of water 56 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata: 21 ft

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 15 S N or S Range 16 E E or W. WM.
Section 5 C NW 1/4 SW 1/4
Tax Lot 10001 Lot Block Subdivision
Street Address of Well (or nearest address) 591 Dunham

(10) STATIC WATER LEVEL:
6 ft. below land surface. Date 8/25/95
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 21 ft

From	To	Estimated Flow Rate	SWL
21	28	45 gpm	6

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Top Soil	0	3	
Tan Clay w/small gravel	3	21	
Gravel	21	28	
Silty Sand	28	29	

RECEIVED
OCT 1 1995
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 8/23/95 Completed 8/25

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number 1609
Signed Louis Dunn Date 8/28/95

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1609
Signed Louis Dunn Date 8/28/95

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER