11

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

CROO 399

JUN - 8 1992

WATER RESOURCES DEPT.
SALEM, OREGON

14S/16E/32CA

(START CARD) # 33144

(1) OWNER: Well Number

Name Tim & Kathy Huntley

Address 725 Loper Ave.

City Prineville State Or. Zip 97754

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☐ No Depth of Completed Well 60' ft.

Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	20	cement	0	20	6
8"	20	60				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other pump via tremie pipe

Backfill placed from ft. to ft. Material

Gravel placed from 20 ft. to 60 ft. Size of gravel 1/4 minus

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	60	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method factory

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
40	60	1/8	200	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
25	15		1 hr.

Temperature of Water 56 Depth Artesian Flow Found no

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Crook Latitude Longitude

Township 14S N or S. Range 16 E or W. WM.

Section 32CA ¼ ¼

Tax Lot 100 Lot Block Subdivision

Street Address of Well (or nearest address) 725 Loper Ave

(10) STATIC WATER LEVEL:

32' ft. below land surface. Date 6/1/92

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 32'

From	To	Estimated Flow Rate	SWL
32'	56'	30	32'

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Top soil	0	2	
gravel and clay	2'	6'	
Brown clay	6'	32'	32'
fine sand w/b	32'	56'	"
Brown clay	56'	60'	"

Date started 5/30/92 Completed 6/1/92

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 741

Signed Curt Clarno Date

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91