STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

CR00 400

RECEIVED
JUN 10 1992
WATER RESOURCES DEPT.
SALEM, OREGON

155/16E/5da
(START CARD) # 38797

(1) OWNER: Well Number 203
Name Dan Radford
Address 1525 Lynn Blvd
City Prineville State Or. Zip 97754

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 30' ft.
Explosives used ☐ Yes ☒ No Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	20'	Bentonite	0	20'	8 sacks
6"	20'	30'	—			—

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other TRAMIE PIPE
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	30'	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) NONE

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Cutting Torch
☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20'	30'	1/16x6	60	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40gpm	5		1 hr.

Temperature of Water 56° Depth Artesian Flow Found —
Was a water analysis done? ☐ Yes By whom —
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata: —

(9) LOCATION OF WELL by legal description:
County Crook Latitude — Longitude —
Township 15 N or S Range 16 E or W WM.
Section 5DA NE ¼ SE ¼
Tax Lot 4400 Lot — Block — Subdivision —
Street Address of Well (or nearest address) 1525 Lynn Blvd Prineville, Or. 97754

(10) STATIC WATER LEVEL:
20 ft. below land surface. Date 6/2/92
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 20'

From	To	Estimated Flow Rate	SWL
20	30	40gpm	20'

(12) WELL LOG:
Ground elevation —

Material	From	To	SWL
Topsoil	0	3	
Brown Clay & Gravel	3	20	
Sand & Gravel	20	30	20'

Date started 6/2/92 Completed 6/2/92

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number —
Signed — Date —

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 444
Signed Archie Fox Date 6/2/92

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C (6/91)