STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

CROO 423

RECEIVED
JUL 29 1992
WATER RESOURCES DEPT
SALEM, OREGON

14S/16E/32CC

(START CARD) # 40728

(1) OWNER: Well Number #1
Name Dr. Evan Jones
Address 646 Loper Av.
City Prineville State Or. Zip 97754

(2) TYPE OF WORK:
☐ New Well ☒ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 107' ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
5"	80	107	existing			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other existing
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
Liner -	5"	-4	107	.188	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Torch
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
81'	107'	1/8	130	5"		☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
25 gpm.	23'		1 hr.

Temperature of Water 60 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 14S. N or S. Range 16E. E or W. WM.
Section 32 S.W. ¼ S.W. ¼
Tax Lot 1100 Lot Block Subdivision
Street Address of Well (or nearest address) 646 Loper Av.
Prineville, Or. 97754

(10) STATIC WATER LEVEL:
60' ft. below land surface. Date 7-20-92
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 80' 60'

From	To	Estimated Flow Rate	SWL
60'	107'	25 gpm.	60'

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Fine Brown Sand	80'	92'	60'
Grey Clay & Gravel	92	107	"

Date started 7-16-92 Completed 7-20-92

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Earl Salisbury WWC Number 1382
Date 7/27/92

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed Curt Clausen WWC Number 741
Date 7-20-92

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C (10/91)