11

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

CR00 436

RECEIVED
AUG 13 1992
WATER RESOURCES DEPT.
SALEM, OREGON

155/16e/5dd

(START CARD) # 46362

Well Number # 1

(1) OWNER:
Name Madge Thompson
Address 790 S. Garner
City Prineville State Or. Zip 97754

(2) TYPE OF WORK:
[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD:
[ ] Rotary Air [ ] Rotary Mud [X] Cable
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 40' ft.
Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	19'	Cement	0	19'	10 sack
8"	19'	40'				

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[ ] Other Pumped via tremie
Backfill placed from ft. to ft. Material
Gravel placed from 19 ft. to 40 ft. Size of gravel 1/8

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	40'	.250	X		X	
Liner:								

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
[X] Perforations Method torch
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20'	40'	1/8	110	6"		X	

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [X] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30 gpm	-0-		1 hr.

Temperature of Water 56 Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 15 S. N or S. Range 16 E. E or W. WM.
Section 5 S.E. ¼ S.E. ¼
Tax Lot 3100 Lot Block Subdivision
Street Address of Well (or nearest address) 790 S. Garner
Prineville, Or. 97754

(10) STATIC WATER LEVEL:
10' ft. below land surface. Date 8-7-92
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 22'

From	To	Estimated Flow Rate	SWL
22'	37'	30 gpm	22'

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Top Soil	0	4	
Brown Clay(sticky)	4	22	
Brown sand	22	25	22'
Black Sand & Gravel	25	34	"
Brown Course sand	34	37	"
Fine Black Sand	37	40	"

Date started 8-5-92 Completed 8-7-92

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number 1382
Signed Date 8-11-92

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 741
Signed Date

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91