RECEIVED
SEP 21 1992
WATER RESOURCES (START CARD) # 42023
SALEM, OREGON

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

CROO 453

15S/16E/4bd

(1) OWNER:
Well Number 0228
Name Raymond E. Bennett
Address 244 S. Deer St
City Prineville State Or. Zip 97754

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☒ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 0 ft.
Explosives used ☐ Yes ☒ No Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	18	Well was abandon			
6	18	48	filled with Cement			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Tremie Pipe
Backfill placed from 40 ft. to 40 ft. Material Cement
Gravel placed from — ft. to — ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	0	Abandon			☐	☐	☐	☐
Liner:					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of Water — Depth Artesian Flow Found —
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☒ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata: 20 – 40

(9) LOCATION OF WELL by legal description:
County Crook Latitude — Longitude —
Township 15 N or S. Range 16 E or W. WM.
Section 4B S.E. ¼ N.W. ¼
Tax Lot 7100 Lot — Block — Subdivision —
Street Address of Well (or nearest address) 409 Willow Lake Dr. Prineville, Or. 97754

(10) STATIC WATER LEVEL:
8 ft. below land surface. Date 9-12-92
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 20'

From	To	Estimated Flow Rate	SWL
20	40	40 GPM	8

(12) WELL LOG:
Ground elevation —

Material	From	To	SWL
Sand & Gravel	0	1	
Top Soil	1	4	
Sand & Gravel	4	10	
Sand & Gravel & Clay	10	20	
Brown Sand	20	40	
Abandoned			
Filled With Cement			

Date started 9-11-92 Completed 9-13-92

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number —
Signed — Date —

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 444
Signed Archie Fox Date 9-13-92

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91