STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

CROO 463

RECEIVED

OCT 16 1992

WATER RESOURCES DEPT. SALEM, OREGON

15S/16E/6aa

(START CARD) # 40716

(1) OWNER: Well Number WATER RESOURCES DEPT. SALEM, OREGON

Name City of Prineville / Prineville Meadows

Address 300 E. Third St.

City Prineville State OR. Zip 97754

(2) TYPE OF WORK:

☐ New Well ☐ Deepen ☐ Recondition ☒ Abandon

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☐ No Depth of Completed Well 50' ft.

Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
			Cement Grout			4 YARDS 110 SACKS

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other Pumped Via Tremie

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	16"	-5	50	.188	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method Torch

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
-0-						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.
	-0-		

Temperature of Water Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County CROOK Latitude Longitude

Township 15S N or S. Range 16E E or W. WM.

Section 6 N.E. ¼ N.E. ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address) Prineville Meadows Golf Course

(10) STATIC WATER LEVEL:

-0- ft. below land surface. Date -0-

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found

From	To	Estimated Flow Rate	SWL
	-0-		

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Well Bore Cleaned Out, Well Was Pre-Perforated From -4' To 50' And Pressure Grouted Under Engineered Supervision.			

RECEIVED

NOV 17 1992

WATER RESOURCES DEPT. SALEM, OREGON

Date started 10-5-92 Completed 10-6-92

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 741

Signed Curt Clemens Date 10-13-92

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91