STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

CR00 499

NOV - 9 1992

WATER RESOURCES DEPT.
SALEM, OREGON

15S/16E/4cc

(START CARD) # 47463

(1) OWNER: Well Number 9234
Name Ben & Gwen Strickland
Address 807 A. Willowdale
City Prineville State Or. Zip 97754

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 500 ft.
Explosives used ☐ Yes ☒ No Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	40	Cement grout	0	40	11 Sacks
6"	40	500	—			—

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Tremie pipe
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	225	.250	☒	☐	☒	☐
	6"	+1	225	.250	☒	☐	☒	☐
Liner:	—			—	☐	☐	☐	☐

Final location of shoe(s) none.

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Cutting Torch
☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
215	225	1/16 x 6	60	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
12	351		1 hr.

Temperature of Water 63 Depth Artesian Flow Found —
Was a water analysis done? ☐ Yes By whom —
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —
Depth of strata: —

(9) LOCATION OF WELL by legal description:
County Crook Latitude — Longitude —
Township 15 N or S Range 16 E or W. WM.
Section 4C NE ¼ SW ¼
Tax Lot 2502 Lot — Block — Subdivision —
Street Address of Well (or nearest address) 807 A. Willowdale Prineville, Or. 97754

(10) STATIC WATER LEVEL:
15 ft. below land surface. Date 11/3/92
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 215

From	To	Estimated Flow Rate	SWL
215	235	10	15
450	460	20	15

(12) WELL LOG:
Ground elevation —

Material	From	To	SWL
Top soil	0	5	
Brown Sandy Clay	5	20	
Gravel	20	30	
Brown Sand	30	35	
Blue Grey Sandy Clay	35	220	95
Red Clay	220	265	
Grey Clay	265	280	
Green Clay	280	290	
Blue Green Clay	290	295	
Dark Blue Green Clay	295	300	
Blue Green Clay	300	310	
Dark Blue Green Clay	310	315	
Blue Clay Stone	315	320	
Dark Blue Green Clay	320	325	
Green Clay	325	340	
Dark Green Claystone	390	405	
Dark Blue Green Claystone	405	410	
Dark Grey Claystone	410	420	
Reddish Brown Claystone	420	425	
Dark Blue Green Claystone	425	440	
Light Grey Claystone	440	455	15
Blue Green Clay	455	500	

Date started 10-23-92 Completed 11-3-92

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number —
Signed — Date —

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 444
Signed [signature] Date 11/3/92

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91