STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

CR00 502

155/16E/5Ca

(START CARD) # 46405

(1) OWNER:

Well Number -0-

Name Crook County Parks

Address 378 N, Fairview

City Prineville State Or. Zip 97754

(2) TYPE OF WORK:

[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD:

[ ] Rotary Air [ ] Rotary Mud [X] Cable

[ ] Other

(4) PROPOSED USE:

[ ] Domestic [ ] Community [ ] Industrial [X] Irrigation

[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval [ ] Yes [X] No Depth of Completed Well 40' ft.

Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	20	Cement	0	20	30 sacks
8"	20	40				

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E

[ ] Other Pumped via tremie pipe

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+1	40	250	X		X	
Liner:								

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

[X] Perforations Method Torch

[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
218	40'	1/8	150	8"		X	

(8) WELL TESTS: Minimum testing time is 1 hour

[ ] Pump [X] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
50 gpm	10'	-0-	1 hr.

Temperature of Water 56 Depth Artesian Flow Found -0-

Was a water analysis done? [ ] Yes By whom

Did any strata contain water not suitable for intended use? [ ] Too little

[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Crook Latitude Longitude

Township 15 S N or S. Range 16 E E or W. WM.

Section 5 N.E. ¼ S.W. ¼

Tax Lot 12502 Lot Block Subdivision

Street Address of Well (or nearest address) 835 S. Main Prineville., Or.

(10) STATIC WATER LEVEL:

8' ft. below land surface. Date 10-26-92

Artesian pressure -0- lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 15'

From	To	Estimated Flow Rate	SWL
15	35	50	8'

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Top Soil	0	4	
Gravel & Clay	4	15	8'
Coarse Sand	15	26	"
Fine Black Sand	26	35	"
Sticky Black Clay	35	40	"

RECEIVED

NOV 13 1992

WATER RESOURCES DEPT
SALEM, OREGON

Date started 10-22-92 Completed 10-26-92

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number 382

Signed Carl Salisbury Date 11-9-92

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 741

Signed Curt Cleaver Date

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91