11

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

CROO 503

RECEIVED NOV 18 1992 WATER RESOURCES SALEM OREGON

15S/16E/4cc

(START CARD) # 47464

(1) OWNER: Well Number 0936

Name Don Gill

Address 1155 Combs Flat Rd

City Prineville State Or. Zip 97754

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 40 ft.

Explosives used ☐ Yes ☒ No Type — Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	20'	Cement	0	20	4 sacks
6"	20'	40'	—			—

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other TREMIE PIPE

Backfill placed from — ft. to — ft. Material —

Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1'	40'	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) None

(7) PERFORATIONS/SCREENS:

☒ Perforations Method Cutting Torch

☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	40	1/16x6	80	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	2'		1 hr.

Temperature of Water 56° Depth Artesian Flow Found —

Was a water analysis done? ☐ Yes By whom —

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata: —

(9) LOCATION OF WELL by legal description:

County Crook Latitude Longitude

Township 15 N or (S) Range 16 (E) or W. WM.

Section 4C SW ¼ SW ¼

Tax Lot 15700 Lot Block Subdivision

Street Address of Well (or nearest address) 1758 Combs Flat Rd - Prineville, Or 97754

(10) STATIC WATER LEVEL:

22 ft. below land surface. Date 11/12/92

Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:

Depth at which water was first found 32'

From	To	Estimated Flow Rate	SWL
32'	40'	20	22

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Top Soil	0	3'	
Sandy clay Tan	3'	32'	
Gravel w/ B	32'	40'	22'

Date started 11-12-92 Completed 11-12-92

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 444

Signed [signature] Date 11/12/92

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91