Cr00 50592

RECEIVED

JUN 29 1998

WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 21748
START CARD # 92488

(1) OWNER: Well Number #1
Name Bryan & Tonia Barber
Address 2153 SE Kyle Rd
City Prineville State OR Zip 97754

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 350 ft.
Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12	0	25	Bent	0	25	20
8"	25	350				

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other Poured Dry
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+2	25	.250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:		(NONE)			[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s)

(7) PERFORATIONS/SCREENS: (NONE)
[ ] Perforations Method
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1 gpm	Comp	350	1 hr.

Temperature of water 55 Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 15S N or S Range 16E E or W. WM.
Section 28 SE 1/4 SE 1/4
Tax Lot 1500 Lot Block Subdivision
Street Address of Well (or nearest address) SAME

(10) STATIC WATER LEVEL:
220' ft. below land surface. Date 6-18-98
Artesian pressure -0- lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found NONE

From	To	Estimated Flow Rate	SWL
220	225	1 gpm	220

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Top Soil	0	3	
Tan Claystone	3	14	
Tan Claystone w/ Gravel	14	18	
Tan Claystone	18	40	
Grey Claystone	40	150	
Tan Claystone	150	211	220
Brown Claystone	211	285	"
Grey Claystone	285	350	"

Date started 6-17-98 Completed 6-18-98

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1677
Signed Randy R Davis Date 6-18-98

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER