RECEIVED

DEC 2 2 1999

WATER RESOURCES DEPT.
SALEM, OREGON

CROO
51184

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 21764
START CARD # 128090

**(1) OWNER:** Well Number ____
Name OREGON AIRE/WELLS FARGO BANK
Address 220 W. 3RD ST
City PRINEVILLE State OR Zip 97754

**(2) TYPE OF WORK**
☐ New Well ☒ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

**(3) DRILL METHOD:**
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other ____

**(4) PROPOSED USE:**
☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☒ Injection ☐ Livestock ☐ Other ____

**(5) BORE HOLE CONSTRUCTION:**
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 65' ft.
Explosives used ☐ Yes ☒ No Type ____ Amount ____

| HOLE Diameter | From | To | SEAL Material | From | To | Sacks or pounds |
|---|---|---|---|---|---|---|
| 5" | 30' | 65' | EXISTING | | | CEMENT |
| | | | | | | |
| | | | | | | |
| | | | | | | |

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other EXISTING CEMENT SEAL
Backfill placed from ___ ft. to ___ ft. Material ____
Gravel placed from ___ ft. to ___ ft. Size of gravel ____

**(6) CASING/LINER:**

| | Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|---|---|---|---|---|---|---|---|---|
| Casing: | ~~5"~~ | ~~5'~~ | ~~65'~~ | ~~.188"~~ | ~~☒~~ | ~~☐~~ | ~~☒~~ | ~~☐~~ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| Liner: | 5" | 5' | 65' | .188" | ☒ | ☐ | ☒ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |

Final location of shoe(s) 65'

**(7) PERFORATIONS/SCREENS:**
☒ Perforations Method FACTORY
☐ Screens Type SLOT Material ____

| From | To | Slot size | Number | Diameter | Tele/pipe size | Casing | Liner |
|---|---|---|---|---|---|---|---|
| 30' | 60' | 1/8 | 255 | 4"x1/8 | 5"x.188 | ☐ | ☒ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |

**(8) WELL TESTS: Minimum testing time is 1 hour**
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time |
|---|---|---|---|
| 60+ gpm | 4' | — | 1 hr |
| | | | |
| | | | |

Temperature of water 60° Depth Artesian Flow Found ____
Was a water analysis done? ☐ Yes By whom ____
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other ____
Depth of strata: ____

**(9) LOCATION OF WELL by legal description:**
County CROOK Latitude ____ Longitude ____
Township 15 N or S Range 16 E or W. WM.
Section 6 NE 1/4 NE 1/4
Tax Lot 6589 Lot ____ Block ____ Subdivision ____
Street Address of Well (or nearest address) 220 W. 3RD ST. PRINEVILLE, OR 97754

**(10) STATIC WATER LEVEL:**
6' ft. below land surface. Date 12/3/99
Artesian pressure 0 lb. per square inch. Date 12/3/99

**(11) WATER BEARING ZONES:**
Depth at which water was first found 30'

| From | To | Estimated Flow Rate | SWL |
|---|---|---|---|
| 30 | 60 | 60+ gpm | 6 |
| | | | |
| | | | |
| | | | |
| | | | |

**(12) WELL LOG:**
Ground Elevation ____

| Material | From | To | SWL |
|---|---|---|---|
| BROWN SAND + FINE GRAVELS | 30' | 60' | 6' |
| GRAY CLAY | 60 | 65 | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Date started 12/2/99 Completed 12/2/99

**(unbonded) Water Well Constructor Certification:**
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number ____
Signed ____ Date ____

**(bonded) Water Well Constructor Certification:**
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1555
Signed [signature] Date 12/10/99

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER