CROO 51268

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 24968
START CARD # 62807

(1) OWNER: Well Number
Name Crook Cty School Dist.
Address 1100 SE Lynn Blvd
City Prineville State OR Zip 97754

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[ ] Rotary Air [ ] Rotary Mud [X] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[ ] Domestic [ ] Community [ ] Industrial [X] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 50 ft.
Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
14"	0	20	BENTONITE	0	20	24 SACKS
10"	20	50				

How was seal placed: Method [ ]A [ ]B [ ]C [ ]D [ ]E
[X] Other BENTONITE POURED DRY
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	10"	+1	50	250	X		X	
Liner:	—	—	—	—				

Final location of shoe(s) 50'

(7) PERFORATIONS/SCREENS:
[X] Perforations Method FACTORY
[ ] Screens Type SLOT Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
30'	50'	1/8	100	18 x 5"	10" x 22"	X	

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [X] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
100	2'	BAILER	1 hr.

Temperature of water 57° Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 15 [ ]N or [X]S Range 16 [X]E or [ ]W WM.
Section 5 SW 1/4 SE 1/4
Tax Lot 4100 Lot Block Subdivision
Street Address of Well (or nearest address) 1100 SE Lynn Blvd Prineville OR

(10) STATIC WATER LEVEL:
20' ft. below land surface. Date 5/16/00
Artesian pressure 0 lb. per square inch. Date 5/16/00

(11) WATER BEARING ZONES:
Depth at which water was first found 30'

From	To	Estimated Flow Rate	SWL
30'	45'	100+ GPM	20'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
SAND	0	2	
BROWN CLAY	2	25	
BROWN CLAY w/ GRAVEL	25	29	
SANDS & GRAVELS	29	45	20'
GRAY CLAY	45	50	

RECEIVED
JUN 15 2000
WATER RESOURCES DEPT
SALEM, OREGON

Date started 4/21/00 Completed 5/15/00

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief. CUMMINGS
WWC Number
Signed WELL DRILLING 447-2767 Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1555
Signed Date 6/15/00

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER