CROO 51285

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 42034
START CARD # 130623

(1) OWNER: Well Number 1,206
Name Tim + Samantha Pioman
Address 725 SE Dunham
City Prineville State OR Zip 97754

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 35 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	18	Bentonite	0	18	8 sacks
6"	18	35				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Bentonite poured Dry
Backfill placed from — ft. to — ft. Material
Gravel placed from — ft. to — ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	35	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	5"	15	35	SDR 120	☐	☒	☐	☒
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Torch Cut
☒ Screens Type Slot Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
19'	29'	1/16	80	1/16 x 5	6" x 250	☒	☐
						☐	☐
15	35	1020"	10,000	1000 x 2"	5" SDR 120	☐	☒
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30+ GPM	2'	Bailed / Pumped	1 hr.

Temperature of water 60' Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 15 N or S Range 16 E or W. WM.
Section 5C NE 1/4 SE 1/4
Tax Lot 6300 Lot Block Subdivision
Street Address of Well (or nearest address) 725 SE Dunham Prineville, OR 97754

(10) STATIC WATER LEVEL:
6' ft. below land surface. Date 7/2/00
Artesian pressure 0 lb. per square inch. Date 7/2/00

(11) WATER BEARING ZONES:
Depth at which water was first found 19'

From	To	Estimated Flow Rate	SWL
19'	35'	30+ GPM	6

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Top Soil	0	2	
Brown Clay	2	19	
Brown Sand (Fine) W/B	19	30'	6'
Gray Clay	30'	35'	

RECEIVED
JUL 20 2000
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 7/1/00 Completed 7/2/00

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
Cummings Well WWC Number
Signed Dekling 447-2967 Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1555
Signed [signature] Date 7/2/00

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER