CROO 51759

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

46163
WELL I.D. # L 46157
START CARD # 136319
Croo 51759

(1) LAND OWNER Well Number 1019
Name Dolly Brewer
Address 25 SW Brewer Lane
City Petaluma State Oreg. Zip 97754

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 40 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	Material	SEAL From	To	Sacks or pounds
10	0	30	Bentonite	0	18	20
8	30	40				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other Poured in Dry
Backfill placed from ft. to ft. Material
Gravel placed from 18 ft. to 30 ft. Size of gravel 3/4 -

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1½	40	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Torch
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
30	40	6x1/16	100	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
10	NO		4 hr.

Temperature of water 53 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Clack Latitude Longitude
Township 15 N or S Range 16 E or W. WM.
Section 5 NE 1/4 SE 1/4
Tax Lot 800 Lot Block Subdivision
Street Address of Well (or nearest address) 25 SW Brewer lane

(10) STATIC WATER LEVEL:
15 ft. below land surface. Date 5-29-01
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 15

From	To	Estimated Flow Rate	SWL
15	40	40	15

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Sandy top soil	0	1	
Brown sand and clay	1	20	15
Sand & Gravel	20	40	

RECEIVED
JAN 31 2003
WATER RESOURCES DEPT.
SALEM, OREGON

RECEIVED
NOV 15 2001
WATER RESOURCES DEPT.
SALEM, OREGON

RECEIVED
JAN 17 2003
WATER RESOURCES DEPT
SALEM, OREGON

Date started 5-9-01 Completed 5-29-01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 584
Signed Daniel Mafet Date 5-29-01

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER