RECEIVED
FEB 15 2002
WATER RESOURCES DEPT.
SALEM, OREGON

CROO 51803

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 50300
START CARD # 131979

(1) LAND OWNER Well Number
Name Mark Bliss
Address 670 S. Dunham
City Prineville State OR Zip 97754

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 30' ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	20'	BENTONITE	0	20'	10 SACKS
6"	20'	30'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other BENTONITE POURED DRY
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	30'	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	—	—	—	—	☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☒ Outside ☐ None
Final location of shoe(s) 30'

(7) PERFORATIONS/SCREENS:
☒ Perforations Method TORCH CUT
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20'	25'	1/16 x 6"	80	1/16 x 6"	6" x 250	☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30+ gpm	4'	BAILER	1 hr.

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 15 N or S Range 16 E or W. WM.
Section 5C NW 1/4 SW 1/4
Tax Lot 7200 Lot Block Subdivision
Street Address of Well (or nearest address) 670 S. Dunham
PRINEVILLE, OR 97754

(10) STATIC WATER LEVEL:
6' ft. below land surface. Date 2/4/02
Artesian pressure 0 lb. per square inch Date 2/4/02

(11) WATER BEARING ZONES:
Depth at which water was first found 20'

From	To	Estimated Flow Rate	SWL
20'	26'	30+ gpm	6'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
TOP SOIL LOAM	0	4'	
BROWN CLAY	4'	12'	
BROWN CLAY W/GRAVEL	12	18'	
BROWN SAND W/ MEDIUM GRAVEL	18	26	6'
BROWN CLAY	26	30'	

Date started 2/4/02 Completed 2/4/02

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
Signed CUMMINGS WELL DRILLING 447-F16 WWC Number Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Signed WWC Number 1551 Date 2/12/02

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER