CROO 51940

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 21987
START CARD # 147177

(1) LAND OWNER Well Number
Name DARRELL + SHARON THRASHER
Address LOWER DAVIS RD.
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 304' ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12"	0	78'	CEMENT	47	78	21 SACKS
12"	0	78'	BENTONITE	0	47	47 SACKS

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED CEMENT / TREMIE / PACK BENT. DAY
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+3	78	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
0	0	310'	1 hr.

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County CROOK Latitude Longitude
Township 15 N or S Range 16 E or W. WM.
Section 28 NE 1/4 NW 1/4
Tax Lot 3100 Lot Block Subdivision
Street Address of Well (or nearest address) LOWER DAVIS RD. PRINEVILLE

(10) STATIC WATER LEVEL:
NONE ft. below land surface. Date 8/2/02
Artesian pressure 0 lb. per square inch Date 8/2/02

(11) WATER BEARING ZONES:
Depth at which water was first found NONE

From	To	Estimated Flow Rate	SWL
—	—	—	—

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
CLAY & GRAVEL	0	16	
COBBLES + CLAYSTONE	16	65	
YELLOW CLAYSTONE	65	78	
TAN SANDY CLAYSTONE	78	265'	
GREEN CLAYSTONE	265'	310'	

RECEIVED
AUG 26 2002
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 7/30/02 Completed 8/2/02

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1555
Signed Date 8/2/02

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER