CROO 51948

**STATE OF OREGON**
**WATER SUPPLY WELL REPORT**
(as required by ORS 537.765)
**Instructions for completing this report are on the last page of this form.**

Croo 51948

WELL I.D. # L 20243
START CARD # 107467

**(1) OWNER:** Well Number 100007
Name GERALD + BRENDA KELLER
Address 1875 NW. RIVERLAND LP.
City PRINEVILLE State OR Zip 97754

**(2) TYPE OF WORK**
☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

**(3) DRILL METHOD:**
☐ Rotary Air ☐ Rotary Mud ☑ Cable ☐ Auger
☐ Other

**(4) PROPOSED USE:**
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

**(5) BORE HOLE CONSTRUCTION:**
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 235 ft.
Explosives used ☐ Yes ☒ No Type — Amount —

| HOLE Diameter | From | To | SEAL Material | From | To | Sacks or pounds |
|---|---|---|---|---|---|---|
| 12 | 0 | 30 | Cement | 0 | 30 | 23 |
| 6" | 30 | 235 | none | | | |

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Tremie pipe
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

**(6) CASING/LINER:**

| | Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|---|---|---|---|---|---|---|---|---|
| Casing: | 6 | +1 | 235 | .250 | ☒ | ☐ | ☒ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| Liner: | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |

Final location of shoe(s) NONE

**(7) PERFORATIONS/SCREENS:**
☒ Perforations Method Cutting torch
☐ Screens Type — Material —

| From | To | Slot size | Number | Diameter | Tele/pipe size | Casing | Liner |
|---|---|---|---|---|---|---|---|
| 228 | 235 | 1/8 x 6 | 64 | 6" | 6" | ☒ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |

**(8) WELL TESTS: Minimum testing time is 1 hour**
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time |
|---|---|---|---|
| 20 | 10 | | 1 hr. |
| | | | |

Temperature of water 63 Depth Artesian Flow Found NONE
Was a water analysis done? ☐ Yes By whom —
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other NONE
Depth of strata: —

**(9) LOCATION OF WELL by legal description:**
County CROOK Latitude — Longitude —
Township 14S N or S Range 15E. E or W. WM.
Section 36B 1/4 — 1/4 — 1/4 RIVERLAND
Tax Lot 601 Lot 1 Block 1 Subdivision VILLAGE.
Street Address of Well (or nearest address) NORTH VILLAGE CT.

**(10) STATIC WATER LEVEL:**
20 ft. below land surface. Date 9-5-02
Artesian pressure — lb. per square inch. Date —

**(11) WATER BEARING ZONES:**
Depth at which water was first found 228

| From | To | Estimated Flow Rate | SWL |
|---|---|---|---|
| 228 | 235 | 100 GPM | 20' |
| | | | |
| | | | |
| | | | |
| | | | |

**(12) WELL LOG:**
Ground Elevation —

| Material | From | To | SWL |
|---|---|---|---|
| Top Soil | 0 | 2 | — |
| Clay + Gravel | 2 | 30 | — |
| Silt + Clay | 30 | 228 | — |
| Gravel (W.B) | 228 | 235 | 20' |

RECEIVED
SEP 11 2002
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
JUN 09 2006
WATER RESOURCES DEPT
SALEM, OREGON

Date started 9-2-02 Completed 9-5-02

**(unbonded) Water Well Constructor Certification:**
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
Signed [signature] WWC Number 444 Date 9-9-02

**(bonded) Water Well Constructor Certification:**
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Signed [signature] WWC Number 444 Date 9-8-02

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER