CROO 51994

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 19917
START CARD # 107473

(1) OWNER: Well Number
Name Kay Johnson
Address 1721 SE Golden Eagle Circle
City Prineville State OR Zip 97754

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[ ] Rotary Air [ ] Rotary Mud [X] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 55 ft.
Explosives used [ ] Yes [X] No Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	20	Bentonite	0	20	10 Sacks
6"	20	55				

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other Poured
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	55	250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:	None				[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s) None

(7) PERFORATIONS/SCREENS:
[X] Perforations Method Cut w/ torch
[ ] Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
45	55	1/16	40	6"		[X]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [X] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
3 Light	X		1 hr.

Temperature of water 56 Depth Artesian Flow Found —
Was a water analysis done? [ ] Yes By whom —
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata: —

(9) LOCATION OF WELL by legal description:
County Crook Latitude — Longitude —
Township 15 N or (S) Range 16 (E) or W. WM.
Section 5 NE 1/4 SE 1/4
Tax Lot 400 Lot — Block — Subdivision —
Street Address of Well (or nearest address) 1521 Lynn Blvd Prineville

(10) STATIC WATER LEVEL:
10 ft. below land surface. Date 12/6/02
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 45'

From	To	Estimated Flow Rate	SWL
45'	55'	4 gpm	10'

(12) WELL LOG:
Ground Elevation —

Material	From	To	SWL
Topsoil	0	3	
Yellow Clay	3	25	
Brown Sandy Clay	25	45	
Gravel	45	55	10'

RECEIVED
DEC 13 2002
WATER RESOURCES DEPT
SALEM, OREGON

Date started 12/3/02 Completed 12/6/02

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number —
Signed Helpful Drilling Inc Date 12/8/02

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 677
Signed — Date 12-09-02

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER