CROO 51996

CROO
51996

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 19918
START CARD # 10740

(1) OWNER: Well Number
Name David Boyd Tent Peter Wolter
Address 56 SW Century Dr PMB 193
City Bend State OR Zip 97702

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 45 ft.
Explosives used ☐ Yes ☒ No Type ____ Amount ____

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	20	Bentonite	0	20	15 Sacks
6in	20	45				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	51	45	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	None				☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) None

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Cutting Torch
☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
35	45	1/16x2	60	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
	~~15 ft~~		1 hr.
15 gpm	5'		

Temperature of water 56 Depth Artesian Flow Found —
Was a water analysis done? ☐ Yes By whom —
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata: —

(9) LOCATION OF WELL by legal description:
County Crook Latitude — Longitude —
Township 15 N or (S) Range 16 (E) or W. WM.
Section 27 NE 1/4 SW 1/4
Tax Lot 1300 Lot — Block — Subdivision —
Street Address of Well (or nearest address) Stanley Rd Prineville OR 97754

(10) STATIC WATER LEVEL:
25 ft. below land surface. Date 11/2/02
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 35'

From	To	Estimated Flow Rate	SWL
35'	45'	15'	25

(12) WELL LOG:
Ground Elevation —

Material	From	To	SWL
Topsoil	0	2	
Clay Yellow	2	20	
Yellow Clay Gravel	20	35	
Gravel	35	45	25'

RECEIVED
DEC 13 2002
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
JUN 11 2003
WATER RESOURCES DEPT
SALEM, OREGON

Date started 11/1/02 Completed 11/2/02

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number —
Signed [signature] Date 11/2/02

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1677
Signed [signature] Date 12-9-02

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER