CROO 52073

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 63092
START CARD # 155864

(1) LAND OWNER Well Number
Name Gary Shields
Address 740 SE Holly
City Roseburg State OR. Zip 97754

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 30 ft.
Explosives used ☐ Yes ☒ No Type ~ Amount ~

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	20	Bentonite	0	20	10 Sacks
6"	20	30				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Tremie Pipe
Backfill placed from ~ ft. to ~ ft. Material ~
Gravel placed from ~ ft. to ~ ft. Size of gravel ~

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	32	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	None				☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☒ Inside ☐ Outside ☒ None
Final location of shoe(s) None

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Cutting Torch
☐ Screens Type ~ Material ~

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
[illegible]		¼ x 6	4/8	6"		☒	☐
22	32					☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
12 gpm	0'		1 hr.

Temperature of water 56 Depth Artesian Flow Found ~
Was a water analysis done? ☐ Yes By whom ~
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude ~ Longitude ~
Township 15 N or (S) Range 16 (E) or W. WM.
Section 5 NE 1/4 SW 1/4
Tax Lot 1800 Lot ~ Block ~ Subdivision ~
Street Address of Well (or nearest address) Soneos Owner

(10) STATIC WATER LEVEL:
7 ft. below land surface. Date 4/29/03
Artesian pressure ~ lb. per square inch Date ~

(11) WATER BEARING ZONES:
Depth at which water was first found 22'

From	To	Estimated Flow Rate	SWL
22	30	12 gpm	7'

(12) WELL LOG:
Ground Elevation ~

Material	From	To	SWL
Topsoil	0	2	
Brown sandy Clay	2	22	
Gravel	22	30	7'

RECEIVED
MAY 15 2003
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 4/22/03 Completed 4/23/03

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number ~
Signed ~ Date ~

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1810
Signed Dillon Fe Date 5/13/03

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER