CROO 52103

RECEIVED
JUL 09 2003
WATER RESOURCES DEPT
SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 65103
START CARD # 155873

(1) LAND OWNER Well Number ____
Name Ed Holm
Address 311 SE Willowdale
City Prineville State OR Zip 97754

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other ____

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other ____

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 30 ft.
Explosives used ☐ Yes ☒ No Type ____ Amount ____

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	20	Denton	0	20	10 Sacks
6"	20	30				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured in Dry
Backfill placed from ____ ft. to ____ ft. Material ____
Gravel placed from ____ ft. to ____ ft. Size of gravel ____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	30	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	None				☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s) ____

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Cutting torch
☐ Screens Type ____ Material ____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	30	1/16x6	40	6"	—	☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
18 gpm	10'		1 hr.

Temperature of water 56 Depth Artesian Flow Found ____
Was a water analysis done? ☐ Yes By whom ____
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other ____
Depth of strata: ____

(9) LOCATION OF WELL by legal description:
County Crook Latitude ____ Longitude ____
Township 15 N or (S) Range 16 (E) or W. WM.
Section 4 SE¼ 1/4 NW 1/4
Tax Lot 600 Lot ____ Block ____ Subdivision ____
Street Address of Well (or nearest address) Same as Owner

(10) STATIC WATER LEVEL:
12 ft. below land surface. Date 7/2/03
Artesian pressure ____ lb. per square inch Date ____

(11) WATER BEARING ZONES:
Depth at which water was first found 21'

From	To	Estimated Flow Rate	SWL
21	30	18	12'

(12) WELL LOG:
Ground Elevation ____

Material	From	To	SWL
Topsoil	0	2	
Brown Sand Clay	2	10	
Yellow Clay Gravel	10	21	
& Rock	21	30	12'

Date started 7/1/03 Completed 7/2/03

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number ____
Signed ____ Date ____

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1850
Signed Dlm Ko Date 7/2/03

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER