CROO 52125

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D.# L64956 (START CARD) # 150947

(1) OWNER: Well Number 1147
Name Allyn Ballenger
Address 1640 SE Lynn Blvd.
City Prineville State Oreg. Zip 97754

(2) TYPE OF WORK
☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☑ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 50 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12	0	35	Bentonite	0	20	30
10	35	50				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other Poured in Dry
Backfill placed from ft. to ft. Material
Gravel placed from 20 ft. to 50 ft. Size of gravel Pea

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1½	50	.250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☑ Perforations Method Torch
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
35	50	6x1/16	160	6		☑	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☑ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40	No		1 hr.

Temperature of water 53 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 15 N or (S) Range 16 (E) or W. WM.
Section 5 SE 1/4 SE 1/4
Tax Lot 600 Lot Block Subdivision
Street Address of Well (or nearest address) 1640 Lynn Blvd.

(10) STATIC WATER LEVEL:
21 ft. below land surface. Date 7-23-03
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 32'

From	To	Estimated Flow Rate	SWL
32	50	40 +	21

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Sandy Top Soil	0	1	
Brown Sandy Clay	1	26	
Course Gravel	26	41	21
Brown Sandy Clay	41	46	
Black Silt	46	50	

RECEIVED
AUG 20 2003
WATER RESOURCES DEPT
SALEM, OREGON

Date started 7-16-03 Completed 7-23-03

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 584
Signed [signature] Date 7-29-03

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER