CROO 52137

**STATE OF OREGON**
**WATER SUPPLY WELL REPORT**
(as required by ORS 537.765)

**Instructions for completing this report are on the last page of this form.**

WELL I.D. # L 65113
START CARD # 157357

**(1) LAND OWNER** Well Number
Name Ronald + Teresa Lewis
Address 17355 E Melrose Drive
City Prineville State OR Zip 97754

**(2) TYPE OF WORK**
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

**(3) DRILL METHOD:**
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

**(4) PROPOSED USE:**
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

**(5) BORE HOLE CONSTRUCTION:**
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 30 ft.
Explosives used ☐ Yes ☒ No Type — Amount —

| HOLE Diameter | From | To | SEAL Material | From | To | Sacks or pounds |
|---|---|---|---|---|---|---|
| 10" | 0 | 20 | Bentonite | 0 | 20 | 8 sacks |
| 6" | 20 | 30 | | | | |

How was seal placed: Method ☐A ☐B ☐C ☐D ☐E
☒ Other Poured in Dry
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

**(6) CASING/LINER:**

| | Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|---|---|---|---|---|---|---|---|---|
| Casing: | 6" | +1 | 30 | .250 | ☒ | ☐ | ☒ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| Liner: | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s)

**(7) PERFORATIONS/SCREENS:**
☒ Perforations Method Cutting torch
☐ Screens Type — Material —

| From | To | Slot size | Number | Diameter | Tele/pipe size | Casing | Liner |
|---|---|---|---|---|---|---|---|
| 20' | 30' | 1/16x6 | 36 | 6" | | ☒ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |

**(8) WELL TESTS: Minimum testing time is 1 hour**
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time |
|---|---|---|---|
| 20 gpm | 5' | | 1 hr. |
| | | | |
| | | | |

Temperature of water 56° Depth Artesian Flow Found —
Was a water analysis done? ☐ Yes By whom —
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —
Depth of strata: —

**(9) LOCATION OF WELL by legal description:**
County Crook Latitude — Longitude —
Township 15 N or (S) Range 16 (E) or W. WM.
Section 4 NW 1/4 SW 1/4
Tax Lot 3201 Lot — Block — Subdivision —
Street Address of Well (or nearest address) Someas Owner

**(10) STATIC WATER LEVEL:**
5' ft. below land surface. Date 8/20/03
Artesian pressure — lb. per square inch Date —

**(11) WATER BEARING ZONES:**
Depth at which water was first found 20'

| From | To | Estimated Flow Rate | SWL |
|---|---|---|---|
| 20' | 30' | 20 gpm | 5' |
| | | | |
| | | | |
| | | | |
| | | | |

**(12) WELL LOG:**
Ground Elevation —

| Material | From | To | SWL |
|---|---|---|---|
| Topsoil | 0 | 3 | |
| Brown sandy clay | 3 | 20 | |
| Sand Gravel | 20 | 30 | 5' |

RECEIVED
SEP 05 2003
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 8/20/03 Completed 8/20/03

**(unbonded) Water Well Constructor Certification:**
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number —
Signed — Date —

**(bonded) Water Well Constructor Certification:**
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1810
Signed Dale M Fe Date 9/2/03

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER