CROO 52299

4

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form. CROO 52299

WELL I.D. # L 68911
START CARD # 105993

(1) LAND OWNER Well Number
Name John Harkey
Address 575 SE 7th St
City Prineville State OR Zip 97754

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 30 ft.
Explosives used ☐ Yes ☒ No Type ~ Amount

HOLE Diameter	From	To	Material	SEAL From	To	Sacks or pounds
10"	0	20	Bentonite	0	20	13 Sacks
6"	20	30	none			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured in Dry
Backfill placed from ~ ft. to ~ ft. Material ~
Gravel placed from ~ ft. to ~ ft. Size of gravel ~

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	30	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	none				☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s) ~

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Cutting torch
☐ Screens Type ~ Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20	30	1/16x6	40	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	5'		1 hr.

Temperature of water 56 Depth Artesian Flow Found ~
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other ~
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 15 N or (S) Range 16 (E) or W. WM.
Section 5 NE 1/4 SW 1/4
Tax Lot 1103 Lot Block Subdivision
Street Address of Well (or nearest address) Same as owner

(10) STATIC WATER LEVEL:
5 ft. below land surface. Date 5/20/04
Artesian pressure ~ lb. per square inch Date ~

(11) WATER BEARING ZONES:
Depth at which water was first found 20'

From	To	Estimated Flow Rate	SWL
20'	30'	20	5

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Top soil	0	2	
Brown sandy clay	2	20	
Gravel	20	30	5'

RECEIVED
JUN 21 2004
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
JUL 27 2004
WATER RESOURCES DEPT
SALEM, OREGON

Date started 5/20/04 Completed 5/20/04

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1510
Signed D. Schmitz Date 6/18/04

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER